

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- Phase IX - Adilabad District - Package No. AP IX 01 LB 09 - "Construction of Bridge @ 3/6km on R/f Bejjur to Papannapet and Construction of Bridge @ 2/3km on R/f Gangapur to Korsini in Adilabad District" - Granting Extension of Agreement Time from 19-3-2012 to 31-10-2012 for a period of 227 days without penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPT

G.O.Rt.No. 1042

Dated: 14-06-2012.
Read the following:-

- 1) G.O.Rt.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W15/DEE.IV/
PMGSY/Ph.IX/ADB/EOAT/2011-12, Dt.26-4-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time from 19-3-2012 to 31-10-2012 for a period of 227 days without penalty as the delay is not attributed to the Contractor, the delay is due to delay in approval of designs and due to Sakala Janula Samme in respect of work "Construction of Bridge @ 3/6km on R/f Bejjur to Papannapet and Construction of Bridge @ 2/3km on R/f Gangapur to Korsini in Adilabad District" under PMGSY Phase IX package No.AP IX 01 LB 09.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Adilabad District.

Copy to:

The PS to Hon'ble Min.(PR&RWS).
Finance (Expr. PR&RD) Department.
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.